BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to drains at suggappa layout andsurrounding areas in ward no -02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	—
3	Name of the Contractor	**Sri Prakash Naik**
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	31.10.2018
6	Date of Completion:	12.12.2018
7	Measurment Recorded	———
	M.B No	4667
	Page No	466618 – 466626
8	Name of the Office/ Officials incharge of the work	—
	1) Asst. Exe.Engineer	Sri. A.G. Chandrashekar
	2) Asst. Engineer	Sri. Chandrakantraju.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	759452	—		—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು - 560064

Scanned by CamScanner